

MINIMUM QUALITY CONTROL PLAN FOR **NUCLEAR GAUGE COMPACTION TESTING**

(Attach additional sheets as needed)

ECMS	3 No	, State Route (S.R.)	, Section	, County				
I. O	RGANIZATIONAL CH	ART						
Personnel Full Name and Phone Number Responsibilities								
A.	Company Representat	ive			Oversees entire project			
В.	Project Superintenden	i			Oversees fill construction operations			
C.	Project Foreman				Oversees placement and compaction of material			
D.	Certified Nuclear Gaug Operator*	je			Performs QC and acceptance compaction testing as specified in Pub 408, Sec. 206.3(a)			
	Operators Certification	No		I	Expiration Date			
E.	Compaction Control				Technical & Emergency contact Supervisor			
F.	Radiation Safety Office	er (RSO)			Emergency Contact			
G.	. PADEP Phone number	·			Emergency Notification			
*If the Nuclear Gauge Operator is a 3rd party contractor, please provide the full company contact information be Please use Section VI of this form to list alternative and/or additional Certified Nuclear Gauge Contractors and C that will perform QC testing on this project.								
	Company Name Office			Office Pho	one Number			
	Address							
II. NUCLEAR GAUGE INFORMATION								

Ш

Туре	Model No.	Calibration Date

III. MATERIAL INFORMATION

	Material Class	Dry Density, pcf	Optimum Moisture, %	Proctor Test Date
IV.	EQUIPMENT LIST	MANUFACTU		QUANTITY
	A sufficient quantity an accordance with Pub 40		action equipment must be av	ailable and used in
	Pad Foot Roller			
	Smooth Drum Vibratory F	Roller		
	Other (please specify bel	'ow)		
بر	m	mmm		
				

Compaction Acceptance Testing

- · Rock embankment material will be placed in uniform horizontal layers not exceeding in depth the approximate average size of the largest rock, but no more than 36".
- · 206 Rock embankment material to be installed in 18" lifts.
- · The material will be placed for the full width of the available fill area.
- · Compaction of each lift will be determined on the bases of nonmovement of the material
- · Compact until embankment does not rut under construction equipment/loaded triaxle (GWV 73,280 pounds).

Equipment

- · A Cat CS56B Roller/Volvo SD100D (or equivalent) will be used to compact embankment material
- o Operating Weight: 25,346 LB / 23,100 lb
- o Static Linear Load: 166.5 lb/in / 155.95 lb/in
- o Vibratory Frequency 30.5 Hz / 31.2-33.6 Hz
- o Centrifugal Force (min/max) 31670/67600 lb / 46300/59300 lb